

## Mill Ave Water Main Replacement

- **Location:**  
Amherst, Ohio
- **Pipe Used:**  
8 inch C909
- **Quantity of Pipe:**  
2800 feet
- **Type of Project:**  
Water Main Replacement
- **Duration of Project and Installation:**  
11/1/12 thru 12/30/12
- **Additional Comments:**  
Replacing a 4 inch cast iron line that had inside tuberculation causing a flow comparable to inch and a half pipe.

